

County of Napa
Public Works Department

Project 26024		Mt Veeder Rd MPM 4.3, RDS 26-24 and Mt Veeder Rd MPM 3.25, RDS 26-24				6/2/2026
Budget Item	Budget Item Amount	Request Today	Board Appropriation To Date	Appropriation Amount Spent to Date	Appropriation % Spent to Date	Appropriation Amount Balance
Construction Contract	\$1,562,000	\$0	\$0	\$0	0%	\$0
20% Construction Contingency	\$312,400	\$0	\$0	\$0	0%	\$0
Design and Engineering Consultant	\$391,185	\$0	\$376,986	\$140,000	37%	\$236,986
Engineering Consultant Contingency	\$25,000	\$0	\$0	\$0	0%	\$0
Construction Management	\$175,000	\$0	\$0	\$0	0%	\$0
County Project Management/Administration	\$130,000	\$0	\$80,000	\$30,000	38%	\$50,000
Environmental, Geotechnical and Special Inspections	\$109,790	\$0	\$0	\$0	0%	\$0
Mailers, Newspaper Advertisement, Permits	\$10,000	\$0	\$0	\$0	0%	\$0
TOTAL	\$2,715,375	\$0	\$456,986	\$170,000	37%	\$286,986