2/12/25

		<u>DESIGN PHASE</u>				
		<b>Board Appropriation</b>	<b>Board Appropriation</b>	<b>Appropriation Amount</b>	<b>Appropriation Amount</b>	<b>Appropriation Amount</b>
Budget Item	<b>Budget Item Amount*</b>	Request Today**	to date	Spent to Date	% Spent to Date	<u>Balance</u>
Construction	\$5,654,760	\$5,145,000	\$509,760	\$83,173	0%	\$426,587
Construction Contingency (25%)	\$1,413,690	\$1,286,250	\$127,440	\$0	0%	\$127,440
Design and Engineering	\$538,257	\$0	\$538,257	\$377,574	70%	\$160,683
Design and Engineering Contingency (10%)	\$53,826	\$0	\$53,826	\$0	0%	\$53,826
County Project Management/Administration	\$194,495	\$0	\$194,495	\$132,538	68%	\$61,957
Construction Management	\$509,329	\$432,865	\$76,464	\$0	0%	\$76,464
<u>TOTAL</u>	\$8,364,357	\$6,864,115	\$1,500,242	\$593,285	40%	\$906,957

<sup>\*</sup>This number is the total cost for entire scope of the project to completion (Sealant, HVAC, reroof, paint)

<sup>\*\*</sup>This is the requested amount to fund the construction of HVAC, reroof, and painting, and the construction management for PW 21-37B (budget for sealant is allocated in PW 21-37)