## South Campus Building A&B Maintenance Project, PW 21-37

2/26/24

Budget Item	Budget Item Amount	DESIGN PHASE Board Appropriation Request Today	Board Appropriation to date	Appropriation Amount Spent to Date	Appropriation Amount <u>% Spent to Date</u>	Appropriation Amount Balance
Construction	\$12,966,335	\$0	\$0	\$0	0%	\$0
Construction Contingency (15%)	\$1,944,950	\$0	\$0	\$0	0%	\$0
Design and Engineering	\$538,257	\$323,820	\$214,437	\$119,937	56%	\$94,500
Deisgn and Engineering Contingency (10%)	\$53,826	\$32,382	\$21,444	\$0	0%	\$21,444
County Project Management/Administration	\$194,495	\$140,376	\$54,119	\$15,212	28%	\$38,907
Construction Management	\$259,327	\$0	\$0	\$0	0%	\$0
<u>TOTAL</u>	\$15,957,190	\$496,578	\$290,000	\$135,149	47%	\$154,850