3/28/24

Budget Item	Budget Item Amount	DESIGN PHASE Board Appropriation Request Today	Board Appropriation to date	Appropriation Amount Spent to Date	Appropriation Amount % Spent to Date	Appropriation Amount Balance
Construction	\$1,318,628	\$1,318,628	\$0	\$0	0%	\$0
Construction Contingency	\$263,726	\$263,726	\$0	\$0	0%	\$0
Design and Engineering	\$298,735	\$0	\$298,735	\$198,440	66%	\$100,295.17
Design and Engineering Contingency	\$29,873	\$0	\$29,873	\$0	0%	\$29,873
Construction Management/Inspection	\$100,000	\$100,000	\$0	\$0	0%	\$0
County Project Management/Administration	\$99,000	\$0	\$99,000	\$51,441	52%	\$47,559
Environmental Monitoring, Inspections and Fees	\$180,805	\$130,000	\$50,805	\$0	0%	\$50,805
<u>TOTAL</u>	\$2,290,767	\$1,812,354	\$478,413	\$249,881	52%	\$228,532