LBRID Capital Project Budget

Project Name: Water Supply Intake Utility Building Project

Funding Source: DWR SCDRP Grant

Last Updated: 7/23/2024

| No. | Description                                 | Budget       | Cost to Date | Remaining Funds | Reimbursed to Date | Percent Complete |
|-----|---|--------------|--------------|-----------------|--------------------|------------------|
| 1   | Engineering Design                          | \$10,000.00  | \$5,000.00   | \$5,000.00      | \$0.00             | 45               |
| 2   | Bid Advertisement / Open / Contract Award   | \$5,000.00   | \$0.00       | \$5,000.00      | \$0.00             | 0                |
| 3   | Mobilization and Demobilization             | \$20,000.00  | \$0.00       | \$20,000.00     | \$0.00             | 0                |
| 4   | CMU Building and Electrical Demo            | \$15,000.00  | \$0.00       | \$15,000.00     | \$0.00             | 0                |
| 5   | Utility Building and Site Construction      | \$120,000.00 | \$0.00       | \$120,000.00    | \$0.00             | 0                |
| 6   | Chemical Shed, Tank, Mixer and Feed         | \$25,000.00  | \$0.00       | \$25,000.00     | \$0.00             | 0                |
| 7   | Electrical and Instrumentation Construction | \$70,000.00  | \$0.00       | \$70,000.00     | \$0.00             | 0                |
| 8   | Chainlink Fence and Gates                   | \$25,000.00  | \$0.00       | \$25,000.00     | \$0.00             | 0                |
| 9   | Construction Contingency (10%)              | \$27,500.00  | \$0.00       | \$27,500.00     | \$0.00             | 0                |
| 10  | Construction Administration                 | \$10,000.00  | \$0.00       | \$10,000.00     | \$0.00             | 0                |
| 11  | Materials Testing                           | \$2,000.00   | \$0.00       | \$2,000.00      | \$0.00             | 0                |
| 12  | Labor Compliance                            | \$2,000.00   | \$0.00       | \$2,000.00      | \$0.00             | 0                |
|     | Total                                       | \$331,500.00 | \$5,000.00   | \$326,500.00    | \$0.00             |                  |