

County of Napa  
Public Works Department

Project 25034		Rossi Road Bridge Repair, RDS 25-25				3/11/2025
Budget Item	Budget Item Amount	Request Today	Board Appropriation To Date	Appropriation Amount Spent to Date	Appropriation % Spent to Date	Appropriation Amount Balance
Construction Contract	\$950,000	\$0	\$950,000	\$0	0%	\$950,000
20% Construction Contingency	\$190,000	\$0	\$190,000	\$0	0%	\$190,000
Design and Engineering Consultant	\$348,447	\$0	\$348,447	\$20,000	6%	\$328,447
Engineering Consultant Contingency	\$36,553	\$0	\$36,553	\$0	0%	\$0
Construction Management	\$100,000	\$0	\$100,000	\$0	0%	\$100,000
County Project Management/Administration	\$100,000	\$0	\$100,000	\$0	0%	\$100,000
Environmental, Geotechnical and Special Inspections	\$150,000	\$0	\$150,000	\$5,000	3%	\$145,000
Emergency Stabilization	\$75,000	\$0	\$50,000	\$0	0%	\$50,000
Post Construction Maintenance	\$50,000	\$0	\$75,000	\$0	0%	
<b>TOTAL</b>	2,000,000	\$0	2,000,000	25,000	1%	1,975,000