

**NVWMA**  
 1195 Third St., Suite B10  
 Napa, CA 94559

Submittal Date: February 4, 2025  
 Contract No. NVWMA 2025-03  
**BENCHMARK CONSTRUCTION** 4  
 SHEET 4 OF 5

**NVWMA AMERICAN CANYON LANDFILL LEACHATE LINE IMPROVEMENT**

To: **BENCHMARK CIVIL CONSTRUCTION**

You are hereby directed to make the herein changes from the plans and specifications or do the following described work not work not included in the plans and specifications on this contract.

**NOTE: THIS CHANGE ORDER IS NOT EFFECTIVE UNTIL APPROVED BY THE PROJECT MANAGER.**

Description of work done, quantities, and prices paid. Segregate between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Change Requested by: Mike Walls

Item	Description	Amount
11	<b>Replace hard 90 at STA 118+60</b>	\$ 4,454.00
	<b>Add 1.0 days</b>	
	Excavate existing 90 degree fitting	
	Replace hard 90 fitting with 2 electro fusion coupling and long bend 90 fitting	
	Base rock and asphalt figured in unit costs over/under	
	<i>NOTE: Work performed because hard 90 is not acceptable for cleaning , requested by Bartelt</i>	
12	<b>Excavation at STA 119+75</b>	\$ 5,220.00
	<b>Add 0.75 days</b>	
	Excavation of main line and lateral	
	Concrete removal/replacement in unit costs over/under	
	Backfill and asphalt in unit costs over/under	
	<i>NOTE: Excavated main per plan &amp; found PG&amp;E utilities in conflict for offset clean out</i>	
13	<b>Excavation at STA 128+85</b>	\$ 5,220.00
	<b>Add 0.75 days</b>	
	Excavation of main line and lateral	
	Concrete removal/replacement in unit costs over/under	
	Backfill and asphalt in unit costs over/under	
	<i>NOTE: Excavated main per plan &amp; found PG&amp;E utilities in conflict for offset clean out</i>	
<b>Page 4 SUB-TOTAL FOR CONTRACT CHANGE ORDER NOT TO EXCEED →</b>		<b>\$ 14,894.00</b>

THE ABOVE PRICE AND PAYMENT SHALL INCLUDE FULL COMPENSATION FOR FURNISHING ALL LABOR, MATERIALS, TOOLS, EQUIPMENT, AND INCIDENTALS AND FOR DOING ALL WORK COMPLETE AND IN PLACE, AS SHOWN ON THE PLANS AND AS SPECIFIED IN THESE SPECIFICATIONS, SPECIAL PROVISIONS AND AS DIRECTED BY THE ENGINEER FOR THE NVWMA - AMERICAN CANYON LANDFILL LEACHATE LINE IMPROVEMENT

By reason of this order the time of completion will be adjusted as follows:

Submitted by: BENCHMARK CIVIL CONSTRUCTION Date 2/4/2025  
 Reviewed by: \_\_\_\_\_ Date: \_\_\_\_\_  
MIKE WALLS, INSPECTOR  
 Approved by: \_\_\_\_\_ Date \_\_\_\_\_  
NVWMA EXECUTIVE DIRECTOR

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept full payment therefore the prices shown above.

Contractor: \_\_\_\_\_ Accepted Date: \_\_\_\_\_

By: \_\_\_\_\_ Title: \_\_\_\_\_

If the Contractor does not sign acceptance of this order, his/her attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within ten (10) days after receiving this approved order.