

NVWMA
 1195 Third St., Suite B10
 Napa, CA 94559

Submittal Date: February 4, 2025
 Contract No. NVWMA 2025-03
BENCHMARK CONSTRUCTION 5
 SHEET 5 OF 5

NVWMA AMERICAN CANYON LANDFILL LEACHATE LINE IMPROVEMENT

To: **BENCHMARK CIVIL CONSTRUCTION**

You are hereby directed to make the herein changes from the plans and specifications or do the following described work not work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE ORDER IS NOT EFFECTIVE UNTIL APPROVED BY THE PROJECT MANAGER.

Description of work done, quantities, and prices paid. Segregate between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Change Requested by: Mike Walls

Item	Description	Amount
14	Site Meetings due to elevation conflicts	\$ 930.00
	Add 0.75 days	
	Meetings with Bartelt to establish new design for utility conflict areas	
15	Replace caps with plugs	\$ 2,695.60
	Add 0.5 days	
	Return caps and pay 15% re-stocking fee	
	Order new couplings and plugs to replace caps	
	NOTE: Decision made by Bartelt due to size of box and access to unscrew cap	
16	Remove blockage at STA 15+75	\$ 9,623.90
	Add 2.0 days	
	Chuck having hard time pumping	
	Check all valves in open position	
	Force water through Leachate with water truck	
	Isolate problem area	
	Attempt to inspect with camera	
	Excavate and locate area of blockage	
	Agitate pipe in excavated area and free up blockage	
	See AAQ #50 for 12/30 & 12/31 for detailed hours	
<u>Page 5</u>	SUB- TOTAL FOR CONTRACT CHANGE ORDER	\$ 13,249.50
	TOTAL AMOUNT FOR CONTRACT CHANGE ORDERS NOT TO EXCEED →	\$ 32,100.40

THE ABOVE PRICE AND PAYMENT SHALL INCLUDE FULL COMPENSATION FOR FURNISHING ALL LABOR, MATERIALS, TOOLS, EQUIPMENT, AND INCIDENTALS AND FOR DOING ALL WORK COMPLETE AND IN PLACE, AS SHOWN ON THE PLANS AND AS SPECIFIED IN THESE SPECIFICATIONS, SPECIAL PROVISIONS AND AS DIRECTED BY THE ENGINEER FOR THE NVWMA - AMERICAN CANYON LANDFILL LEACHATE LINE IMPROVEMENT

By reason of this order the time of completion will be adjusted as follows:

Submitted by: BENCHMARK CIVIL CONSTRUCTION Date: 2/4/2025
 Reviewed by: _____ Date: _____
MIKE WALLS, INSPECTOR
 Approved by: _____ Date: _____
NVWMA EXECUTIVE DIRECTOR

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept full payment therefore the prices shown above.

Contractor: _____ Accepted Date: _____
 By: _____ Title: _____

If the Contractor does not sign acceptance of this order, his/her attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within ten (10) days after receiving this approved order.