

NVWMA
 1195 Third St., Suite B10
 Napa, CA 94559

Submittal Date: January 23, 2025
 Contract No. NVWMA 2025-03
BENCHMARK CONSTRUCTION 1
 SHEET 1 OF 1

NVWMA AMERICAN CANYON LANDFILL LEACHATE LINE IMPROVEMENT

To: **BENCHMARK CIVIL CONSTRUCTION**

You are hereby directed to make the herein changes from the plans and specifications or do the following described work not work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE ORDER IS NOT EFFECTIVE UNTIL APPROVED BY THE PROJECT MANAGER.

Description of work done, quantities, and prices paid. Segregate between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Change Requested by: Mike Walls

Item	Description	Amount
1	LOCATION 150+75	\$ 6,407.50
	<i>Includes AAW #375 on 12/10</i>	
	<i>Meeting with American Canyon rep</i>	
	<i>Excavation & Time spent looking for direct bury pipe</i>	
	<i>Located directional drilled pipe at 8.90' deep</i>	
2	LOCATION 146+35	\$ 9,562.50
	<i>Includes AAW #376 on 12/11</i>	
	<i>Located line at 9.0' deep</i>	
	<i>Excessive de-watering due to depth</i>	
3	LOCATION 146+35 & 150+75	\$ 7,650.00
	<i>Includes AAW #377 on 12/12</i>	
	<i>Complete excavation at location 150+75 after locating pipe at 146+35</i>	
	<i>Additional de-watering and clean up excavation at location 146+35</i>	
	Fund: 8100	
	Sub Division: 81010010	
	Account: 52490	
	Project: 22801	
TOTAL FOR CONTRACT CHANGE ORDER NOT TO EXCEED →		\$ 23,620.00

THE ABOVE PRICE AND PAYMENT SHALL INCLUDE FULL COMPENSATION FOR FURNISHING ALL LABOR, MATERIALS, TOOLS, EQUIPMENT, AND INCIDENTALS AND FOR DOING ALL WORK COMPLETE AND IN PLACE, AS SHOWN ON THE PLANS AND AS SPECIFIED IN THESE SPECIFICATIONS, SPECIAL PROVISIONS AND AS DIRECTED BY THE ENGINEER FOR THE NVWMA - AMERICAN CANYON LANDFILL LEACHATE LINE IMPROVEMENT

By reason of this order the time of completion will be adjusted as follows: Additional 3 days added to contract

Submitted by: BENCHMARK CIVIL CONSTRUCTION Date 1/23/2025
 Reviewed by: _____ Date: _____
MIKE WALLS, INSPECTOR
 Approved by: _____ Date _____
NVWMA EXECUTIVE DIRECTOR

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept full payment therefore the prices shown above.

Contractor: _____ Accepted Date: _____
 By: _____ Title: _____

If the Contractor does not sign acceptance of this order, his/her attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within ten (10) days after receiving this approved order.