

## Summary of Napa Valley Subbasin GSP Implementation Efforts including Projects and Management Actions (as of August 22, 2025)

GSP IMPLEMENTATION AND RELATED ACTIVITIES	Activity Type	2022				2023				2024				2025			
		Wtr	Spr	Sum	Fall	Wtr	Spr	Sum	Fall	Wtr	Spr	Sum	Fall	Wtr	Spr	Sum	Fall
GSP Submitted to DWR	A	X															
DWR GSP Approval	A					X											
TAG RFP and Selection	A		X														
TAG Meetings	A			X	X	X	X	X	X	X	X	X	X	X	X	C	C
Communications, Outreach, Education	A	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	C
Annual Report WY 2021	A	X	X														
Napa County Human Right to Water and Public Trust Resolution	A				X												
GSP Monitoring: 6 Sustainability Indicators (ongoing)	A	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	C
GW Monitoring Facilities & Instrumentation: DWR Grant 8 Sites (16 Wells) and SW Stage at Same Sites	A			X	X	X	X	X	X								
Groundwater Model Updates	A				X	X			X	X			X	X	X	X	C
Groundwater Model Scenarios related to Management Actions and Climate Scenarios	A											X		X	X	X	C
Annual Report WY 2022	A				X	X	X										
Review and assist with RCAAP	A									X	X	X	X			C	C
Sonoma Subbbasin Interbasin Coordination	A											X	X	X	X	X	C
Recruit Vineyard Pilot Program Participants (Influencers)	MA1							X	X	X						C	C
Stormwater Resource Management Plan	P1				X	X	X	X	X								

Napa County Well Inventory Update	A			X	X	X											
Webmap Groundwater Monitoring and SMCs	A					X	X	X	X	X	X	X	X	X	X	X	C
Communication and Engagement Plan Update	A						X	X	X	X							
SB 552 Drought Resilience Plan	A							X	X	X	X	X	X				
Water Conservation Workplan	MA1				X	X	X	X	X	X	X						
Groundwater Pumping Reduction Workplan	MA2				X	X	X	X	X	X	X						
Interconnected Surface Water (ISW) and Groundwater Dependent Ecosystems (GDEs) Workplan	A				X	X	X	X	X	X	X						
Annual Report WY 2023	A								X	X	X						
Water Conservation Workplan Implementation	MA1										X	X	X	X	X	X	C
Groundwater Pumping Reduction Workplan Implementation	MA2										X	X	X	X	X	X	C
Workplan Outreach and Education	MA2								X	X	X	X	X	X	C	X	C
Water Certification Partnership Program	MA2												X	X	X	X	C
Vineyard Extended Replanting (Rotational Idling) Concept	MA2													X	X	X	C
GW Benchmarking Pilot Program	MA2												X	X	X	X	C
Pilot Sites Partnerships	MA2									X	X	X	X	X	X	X	C
Potential Conservation/Program Incentives	MA2									X	X	X	X	X	X	X	C
Water Availability Analysis Update	MA3			X					X	X	X	X	X	X	X	X	C
Countywide Map Significant Streams	MA3									X	X	X	X	X	X		

Pilot GW Use Data Collection w/TAPP H2O (Streamline & Consolidate; Existing Discretionary Permits)	MA3													X	X	X	C
Meter Data and Reporting Program (Pilot: Small Volunteer Group )	MA3														X	X	C
Feasibility Analysis of On Farm and Other Recharge Opportunities	P1											X	X	X	X	X	C
Coordination St. Helena; Recycled Water Opportunities	P2												X	X	X	X	C
ISW and GDEs Workplan Implementation	A										X	X	X	X	X	X	C
ISW and GDEs Monitoring (RCD and Stillwater); Aquatic & Terrestrial Species & Habitats & Stream Connectivity	A										X	X	X	X	X	X	C
Coordinate with State Board Napa River Watershed Modeling	A											X	X	X	X	X	C
DWR Stream Gage Improvement Program (CalSIP); Grant Approved; Install 5 Stream Gages	A												X	X	X	X	C
Coordination Abuelitos Foundation; Climate Adaptation Approaches	A										X	X	X	X	X	X	C
Coordination w/ Dry Farming Research Project	A											X	X	X	X	X	C
Fee Study	A						X	X	X	X	X	X	X	X	X	X	C

X= in progress to completion; C= Continuing

Activity Types: GSP Admin, Monitoring, Reporting (A); Project (P) or Management Action (MA)